

**FEMA Flood Mitigation Pump Station and Force Main Project
J. Hutchins, Inc. - Project Schedule**

Project Name: Flood Mitigation Project			PROJECT SCHEDULE																												Contractor: J. Hutchins, Inc.							
Project Number: 2011-063																																						
City of Montpelier, Depart of Public Works		Date: 10/31/2011	Month: October 2011																																			
Work Description	Cost	% Comp*	Date	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1			
Excavate Pump Station			S												X	X	X	X			X	X																
			A																																			
Form & Pour Pump Station			S																		x	x	X	X	X		X	X	X	X	X							
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			

x = Early Start/ Late Finish

X = Critical Path (in Red)

**FEMA Flood Mitigation Pump Station Force Main Project
J. Hutchins, Inc. - Project Schedule**

Project Name: Flood Mitigation Project			PROJECT SCHEDULE																												Contractor: J. Hutchins, Inc.							
Project Number: 2011-063																															Sheet <u>3</u> of <u>5</u>		Start Date: 9/30/2011					
City of Montpelier, Dept of Public Works		Date: 10/31/2011	Month: December 2011																																			
Work Description	Cost	% Comp*	Date	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1			
Install Force Main at Waste Water Plant site			S	x																																		
			A																																			
Pump Sta. Process Pipe & Superstructure			S	X	X			X	X	X	X	X			X	X	X	X	X			x	x	x	x	x	H	H							E	H		
			A																									R	O							W	O	
Electrical			S	x	x			x	x	x	X	X			X	X	X	x	x			x	x	x	x	x	I	L							Y	L		
			A																									S	I							Y	I	
Reinstall Fence			S	X	X			x	x																			T	D							E	D	
			A																										M	A							A	A
Reinstall Guardrail			S	X	X			X	x																				A	Y							R	Y
			A																										S								S	
Partial/ Temporary Site Reclamation			S	X	X			X	X	x	x	x																										
			A																																			
Demobilize/ Winter Shutdown			S																																			
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			
			S																																			
			A																																			

x = Early Start/ Late Finish
X = Critical Path (in Red)

**FEMA Flood Mitigation Pump Station Force Main Project
J. Hutchins, Inc. - Project Schedule**

Project Name: Flood Mitigation Project			PROJECT SCHEDULE																												Contractor: J. Hutchins, Inc.				
Project Number: 2011-063																															Sheet <u>4</u> of <u>5</u>		Start Date: 9/30/2011		
City of Montpelier, Dept of Public Works		Date: 10/31/2011	Month: January 2012																																
Work Description	Cost	% Comp*	Date	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1
Install Pumps			S																								x	x	X	X	x			x	
			A	N																															
Pump Startup			S	E															M									x	x	X			x	x	
			A	W																															
Substantial Completion			S																									x	x	X			x	x	
			A	Y																															
			S	E																															
			A	A																															
			S	R																															
			A	S																															
			S																																
			A	H																															
			S	O																															
			A	L																															
			S	I																															
			A	D																															
			S	A																															
			A	Y																															
			A																																
			S																																
			A																																
			S																																
			A																																

x = Early Start/ Late Finish

X = Critical Path (in Red)

**FEMA Flood Mitigation Pump Station Force Main Project
J. Hutchins, Inc. - Project Schedule**

Project Name: Flood Mitigation Project			PROJECT SCHEDULE																												Contractor: J. Hutchins, Inc.						
Project Number: 2011-063																															Sheet <u>5</u> of <u>5</u>		Start Date: 9/30/2011				
City of Montpelier, Dept of Public Works		Date: 10/31/2011	Month: April 2012																																		
Work Description	Cost	% Comp*	Date	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	1		
Re-Mobilize			S																X															X			
			A																																		
Final Reclamation/ Lawns & Paving			S																X	X	X	X	X			X	X	X	X	X			X	X			
			A																																		
Final Painting of Pump Station			S																X	X	X	X	X			X	X	X	X	X							
			A																																		
Demobilize			S																				X			X	X	X	X	X							
			A																																		
			S																																		
			A																																		
			S																																		
			A																																		
			S																																		
			A																																		
			S																																		
			A																																		
			S																																		
			A																																		

x = Early Start/ Late Finish

X = Critical Path (in Red)