

DUBOIS CONSTRUCTION INC.,46 THREE MILE BRIDGE RD.
MIDDLESEX, VT 05602 (802)223-5288

BERLIN ST 16" AND RIVER ST. 12" WATER MAIN

MONTPELIER, VT.

Activity ID	Remaining Duration	Activity Name	Original Duration	Start	Finish					
						Jun	Jul	Aug	Sep	Oct
BERLIN ST		90	97	14-May-08 A	25-Sep-08	25-Sep-08				
A2000	4	MOBILIZATION-BERLIN ST.	4	14-May-08 A	28-May-08	MOBILIZATION-BERLIN ST.				
A2010	1	CONNECTION-0+00	1	29-May-08	29-May-08	CONNECTION-0+00				
A2020	6	16" WATER MAIN-0+00-7+00	6	30-May-08	06-Jun-08	16" WATER MAIN-0+00-7+00				
A2022	7	TEST/CHLORINATE-7+00	7	09-Jun-08	17-Jun-08	TEST/CHLORINATE-7+00				
A2023	4	WATER SERVICES(7)-7+00	4	18-Jun-08	23-Jun-08	WATER SERVICES(7)-7+00				
A2024	10	CURBING/SIDEWALK-7+00	10	19-Jun-08	02-Jul-08	CURBING/SIDEWALK-7+00				
A2030	7	16" WATER MAIN 7+01-14+60	7	09-Jun-08	17-Jun-08	16" WATER MAIN 7+01-14+60				
A2032	7	TEST/CHLORINATE 7+01-14+60	7	18-Jun-08	26-Jun-08	TEST/CHLORINATE 7+01-14+60				
A2033	1	INTERCONNECTION 13+90	1	27-Jun-08	27-Jun-08	INTERCONNECTION 13+90				
A2034	5	WATER SERVICES(10) 7+01-14+60	5	27-Jun-08	03-Jul-08	WATER SERVICES(10) 7+01-14+60				
A2036	12	CURBING/SIDEWALK 7+01-14+60	12	08-Jul-08	23-Jul-08	CURBING/SIDEWALK 7+01-14+60				
A2040	14	16" WATER MAIN 14+61-23+00	14	18-Jun-08	08-Jul-08	16" WATER MAIN 14+61-23+00				
A2041	1	CONNECTION 23+00	1	09-Jul-08	09-Jul-08	CONNECTION 23+00				
A2042	7	TEST/CHLORINATE 14+61-23+00	7	10-Jul-08	18-Jul-08	TEST/CHLORINATE 14+61-23+00				
A2044	10	WATER SERVICES(12) 14+61-23+00	10	21-Jul-08	01-Aug-08	WATER SERVICES(12) 14+61-23+00				
A2046	15	CURBING/SIDEWALK 14+61-23+00	15	05-Aug-08	25-Aug-08	CURBING/SIDEWALK 14+61-23+00				
A2048	1	CUT/CAPS STA 0+00,23+00	1	04-Aug-08	04-Aug-08	CUT/CAPS STA 0+00,23+00				
A2060	40	PERMANENT PAVEMENT	40	24-Jul-08	17-Sep-08	PERMANENT PAVEMENT				
A2070	82	MISC. WORK AND CLEANUP	82	29-May-08	22-Sep-08	MISC. WORK AND CLEANUP				
A2080	3	DEMOBILIZATION	3	23-Sep-08	25-Sep-08	DEMOBILIZATION				
RIVER ST		21	199	18-Sep-07 A	20-Jun-08	20-Jun-08, RIVER ST				
A1000	0	MOBILIZATION-RIVER ST	10	18-Sep-07 A	01-Oct-07 A					
A1010	0	INTERCONNECTION-50+00	1	01-Oct-07 A	01-Oct-07 A					
A1020	0	12" WATER MAIN-50+00-66+95.9	15	01-Oct-07 A	19-Oct-07 A					
A1030	0	INTERCONNECTION-66+95.9	1	22-Oct-07 A	23-Oct-07 A					
A1031	0	12" WATER MAIN EXT. 67+00-WHEELLOCK	8	24-Oct-07 A	29-Oct-07 A					
A1032	0	8" BORE-66+10 SCRIBNER ST.	1	12-Nov-07 A	12-Nov-0...					
A1033	0	SCRIBNER ST. INTERCONNECTION-pha...	2	26-Nov-07 A	27-Nov-0...					

■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone
▼ Summary

Date	Revision	Checked	Approved
16-May-08	SCHEDULE UPDATE		

DUBOIS CONSTRUCTION INC.,46 THREE MILE BRIDGE RD.
MIDDLESEX, VT 05602 (802)223-5288

BERLIN ST 16" AND RIVER ST. 12" WATER MAIN

MONTPELIER, VT.

Activity ID	Remaining Duration	Activity Name	Original Duration	Start	Finish					
						Jun	Jul	Aug	Sep	Oct
A1034	0	TESTING/CHLORINATION	7	21-Nov-07 A	29-Nov-0...					
A1035	0	SCRIBNER ST. FINAL CONNECTION	1	04-Dec-07 A	07-Dec-0...					
A1036	0	4" BORE-63+30	1	08-Nov-07 A	08-Nov-0...					
A1037	0	8"BORE-61+65 TAPLIN ST.	1	02-Nov-07 A	06-Nov-0...					
A1038	0	TAPLIN ST. INTERCONNECTION	1	27-Nov-07 A	28-Nov-0...					
A1039	0	6" BORE-60+08	2	01-Nov-07 A	02-Nov-0...					
A1050	0	8" BORE-59+10 BLACKWELL ST.	2	31-Oct-07 A	01-Nov-0...					
A1065	0	BLACKWELL ST. INTERCONNECTION	1	22-Nov-07 A	22-Nov-0...					
A1070	0	4" BORE-56+20	1	31-Oct-07 A	31-Oct-07 A					
A1075	0	WATER SERVICES 50+00-SCRIBNER ST.	5	15-Nov-07 A	07-Dec-0...					
A1077	0	4" BORES-SCRIBNER-WHEELOCK	2	29-Apr-08 A	30-Apr-08 A	SCRIBNER-WHEELOCK				
A1080	0	WATER SERVICES-SCRIBNER-WHEELO...	11	29-Apr-08 A	13-May-0...	ER SERVICES-SCRIBNER-WHEELOCK				
A1085	0	WHEELOCK ST-INTERCONNECTION	1	26-Nov-07 A	26-Nov-0...					
A1098	0	MISC. WORK/CLEANUP-2007	13	16-Nov-07 A	07-Dec-0...					
A1099	0	PERMANENT PAVING-2007	8	13-Nov-07 A	21-Nov-0...					
A1105	0	PREP. FOR WINTER SHUTDOWN	2	10-Dec-07 A	11-Dec-0...					
A1110	7	WINTER SHUTDOWN	97	12-Dec-07 A	02-Jun-08	■ WINTER SHUTDOWN				
A1112	21	PERM PAVE- STA 55+00- WHEELOCK	20	05-May-08 A	20-Jun-08	■ PERM PAVE- STA 55+00- WHEELOCK				
A1125	21	MISC. WORK/CLEANUP-2008	21	23-May-08*	20-Jun-08	■ MISC. WORK/CLEANUP-2008				

--	--	--	--	--	--

■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone
▼ Summary

Date	Revision	Checked	Approved
16-May-08	SCHEDULE UPDATE		