

Construction Update
Montpelier Transportation Projects

Project Location: State Street, Main Street, and VT 12 – Elm Street - Work to include milling, paving, manhole and drainage structure adjustments and extensive sidewalk improvements. VT 12-Northfield Street - new water, sewer, storm water improvements, sidewalks and a stabilized road base.

Paving Update - Due to the less than favorable weather forecast for Friday (6/30), Main Street paving has been cancelled. With the City's approval, Pike is planning to work on Sunday (7/2) starting at approximately 11:00 am to finish paving the parade route on Main Street for the July 3rd events. Work to complete the paving and line striping could extend late into the evening on Sunday.

If it rains prior to the shift starting, Pike will use a jet dryer to dry the road before paving. The dryer is a large piece of equipment that blows hot air on the paved surface and is louder than typical paving equipment.

Northfield Street – No work is planned from Saturday (7/1) thru Tuesday (7/4). Wednesday (7/5), Dubois will be installing a water valve near the Derby Drive/Northfield Street intersection. Motorists are encouraged to use Dog River Road as an alternate route.

Week of July 3rd, 2017

No work is planned for the project Monday (7/3) and Tuesday (7/4).

Night Work

Line striping crews may be working on State Street and Main Street, weather permitting.

Bridge expansion joints will be installed on the Rialto Bridge on State Street and the bridge on Bailey Avenue Wednesday and Thursday nights.

Main Street Roundabout Improvements (5:00 pm to 12:00 am)

The week of July 10th, crews are scheduled to start construction to improve the Main Street roundabout sidewalk, curbing and approach islands. Work will consist of removing and resetting the concrete approach islands and removing the old pavement and repaving the center island. Sidewalk and curbing between Spring Street and Main Street also will be removed and replaced. Final paving will follow completion of the curbing and sidewalk improvements.

Removal of the sidewalk, approach islands and structure adjustment will require the use of jackhammers and saws. An excavator will be used for most all other work.

The duration of the work is estimated to be approximately 3 weeks. This work is weather permitting.

Sidewalk Replacement Work (7:00 pm to 11:00 am)

As part of this paving project, the City of Montpelier has identified and marked various sidewalk panels for replacement along State Street and Main Street. Some of the sidewalk near the crosswalk ramps has already been replaced prior to final paving. The week of July 10th, crews will start replacing the remaining marked sidewalk panels on Main Street and State Street. This work is estimated to extend through early August.

Northfield Street Update -

There will be several active construction operations on site this week. Crews will continue installing the new sewer main pipe from the Mobile station to Derby Drive and connecting residences to the temporary water line. Water interruptions are estimated to take 15-30 minutes. Advance notices will be provided.

Wednesday (7/5), Dubois will be installing a water valve near the Derby Drive/Northfield Street intersection. Motorists are encouraged to use Dog River Road as an alternate route.

Traffic – Alternating one-way traffic is anticipated all week. Flaggers will be present to direct traffic.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994.

Construction updates will be posted on www.roadworkupdates.com , The City of Montpelier's Front Porch Forum and Facebook Pages, Montpelier Alive's Facebook Page and Makeover Montpelier's Facebook Page.