

Construction Update
Montpelier Transportation Projects

Project Location: State Street, Main Street, and VT 12 – Elm Street - Work to include milling, paving, manhole and drainage structure adjustments and extensive sidewalk improvements. VT 12-Northfield Street - new water, sewer, storm water improvements, sidewalks and a stabilized road base.

Northfield Street Pedestrian Route – With school starting soon, a temporary pedestrian route will be marked with a directional sign at the top of Northfield Street at Derby Street and outlined with orange cones. The route location may change according to the active work zone location but will continue to be marked with the directional sign and orange cones. Flaggers assisting traffic will also assist pedestrians.

Elm Street – Expect daytime traffic delays! See details below.

Week of August 28th, 2017

Day Work – (7:00 am to 9:00 pm, M-F)

VT 12/Elm Street – EXPECT DELAYS!

- Monday (8/28), milling of side street entrances at Vine Street, Winter Street and Summer Street ending near the Spring Street/Elm Street intersection. Street parking will be blocked off at the side street entrance and Elm Street near the entrance to allow for the work to be completed.
- Tuesday (8/29), paving of the first layer of new pavement will start at Spring Street/Elm Street intersection and progress north for the remainder of the week.
- During milling and paving operations, Elm Street parking will be blocked off and re-opened when the work is completed.
- Elm Street Widening - As part of the VTrans Montpelier paving project, the City of Montpelier has included plans to widen the western side of Elm Street from Cummings Street to just before North Park Drive to accommodate a new paved bike lane. Excavation to widen Elm Street will begin on Monday (8/28).

State Street/Elm Street Repairs – Monday (8/28) - Est. 5:00 am to 7:00 am

Monday (8/28) – In an effort to correct the insufficient water drainage from the street, crews will be milling along the westbound lane of the Rialto Bridge and also at the intersection of State Street and Elm Street early Monday morning.

Traffic - Travel will be reduced to one lane with alternating one-way traffic maintained by flaggers. Motorists can expect traffic delays all week.

Northfield Street Update

Sewer Installation – Installation of the new sewer main pipe will continue from Derby Drive to Colonial Drive.

Water Installation – Mainline installation may continue from the Econo Lodge towards Derby Drive.

Service connections will continue this week from Prospect Street to the Econo Lodge. Advance notification will be provided for service interruptions.

Traffic – Alternating one-way traffic is anticipated all week. Motorists are strongly encouraged to seek alternative routes using Derby Drive or Dog River Road during construction. Traffic delays of up to 10 minutes can be expected on Northfield Street.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates will be posted on www.roadworkupdates.com, The City of Montpelier's Front Porch Forum and Facebook Pages, Montpelier Alive's Facebook Page and Makeover Montpelier's Facebook Page.