

**Final 2017 Construction Update
Montpelier Transportation Projects**

Project Location: State Street, Main Street, and VT 12 – Elm Street - Work to include milling, paving, manhole and drainage structure adjustments and extensive sidewalk improvements. VT 12-Northfield Street - new water, sewer, storm water improvements, sidewalks and a stabilized road base.

November 30, 2017 – Work will not wrap up this week as previously planned. There are a few remaining items, which are weather dependent, that will be addressed before the projects close down for the winter.

Elm Street: There is a guardrail anchor that needs to be installed on the northern limit of the Elm Street project. Pike is coordinating with the guardrail subcontractor to schedule the work within the next week or two. This work is expected to take approximately half a day to complete.

Northfield Street: Line striping needs to be completed on Northfield Street. Pike is also coordinating with the line striping subcontractor to schedule the work as soon as possible. Completion of this work is dependent upon favorable weather and availability. Dubois will also be completing minor punch list items which will include backfilling the new sidewalk.

This will be the final construction update for 2017. Weekly construction updates will resume in the spring of 2018 and continue throughout the duration of the projects.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates will be posted on www.roadworkupdates.com, The City of Montpelier's Front Porch Forum and Facebook Pages, Montpelier Alive's Facebook Page and Makeover Montpelier's Facebook Page.