

Construction Update
Montpelier Transportation Projects

Project Location: State Street, Main Street, and VT 12 – Elm Street - Work to include milling, paving, manhole and drainage structure adjustments and extensive sidewalk improvements. VT 12-Northfield Street - new water, sewer, storm water improvements, sidewalks and a stabilized road base.

Northfield Street Paving Update: Paving of the remainder of Northfield Street has been rescheduled for Friday (11/17). Southbound traffic will be directed to use Memorial Drive to National Life Drive to Derby Drive. Northbound traffic will use Northfield Street.

State Street Water Hydrant Repair (11/20): A fire hydrant tapping sleeve (fitting) or gate valve is leaking near the Capitol Theatre in front of Community National Bank. It will need to be excavated to repair the problem and work is tentatively planned for Monday morning (11/20). Work will take place in the sidewalk primarily and the new pavement is not expected to be impacted. Crews are uncertain whether replacement concrete can be poured before winter or if a temporary asphalt patch will be placed. Contact Kurt Motyka, DPW Office, 223-9508 with questions.

Please see the Northfield Street project overview below.

Week of November 20th, 2017

Thanksgiving Holiday Break: No work will be performed on the downtown project from Wednesday afternoon (11/22) through Sunday (11/26). Work on punch list items will resume on Monday (11/27).

Elm Street –

- Driveway entrances have been paved but are not complete. Crews will be placing topsoil and cleaning around entrances to bring them to completion.

State/Main/Elm Streets – Day Work

- Crews will be cleaning out the drainage inlets along the sides of the streets on State/Main and Elm Street. Street parking will be blocked off and re-opened as the work is completed.

Traffic - Travel will be reduced to one lane with alternating one-way traffic maintained by flaggers. Motorists can expect traffic delays all week.

Northfield Street Update

Winter 2017/2018 – The project will be non-active through the winter. Following paving of the base course and line striping, crews will perform minor general clean-up tasks throughout the project and wrap up work for the winter by the end of November.

2018 Construction – Crews will return to work on the project in late March or early April 2018, depending on weather conditions, to resume work on the final phase of the project from Derby Drive to Freedom Drive. The nature of the work will be similar to the work done in 2017 as this is the second half of the project. With the experiences from the first phase of the project still fresh, the City and Dubois will work through the winter to coordinate logistics of planning and traffic management for the upcoming season.

Prior to construction starting in 2018, information will be provided about general work plan for the final phase of the project.

Roadway: During the week of November 20th, line striping, remaining guardrail work and general clean-up may occur, weather permitting.

Traffic: Alternating one-way traffic will be maintained during line striping operations. Traffic delays can be expected through Wednesday.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates will be posted on www.roadworkupdates.com, The City of Montpelier's Front Porch Forum and Facebook Pages, Montpelier Alive's Facebook Page and Makeover Montpelier's Facebook Page.