

Construction Update
Montpelier Transportation Projects

Project Location: State St., Main St., and VT 12 – Elm St. - Work to include milling, paving, manhole and drainage structure adjustments and extensive sidewalk improvements. VT 12-Northfield St. - new water, sewer, storm water improvements, sidewalks and a stabilized road base.

Week of September 18th, 2017

Day Work – (7:00 am to 9:00 pm, M-F)

VT 12/Elm St. – EXPECT DELAYS!

All work is weather dependent, if it rains, work will be rescheduled.

- Crosswalk ramp replacement work will continue this week from between Vine St. and Spring St.. Jackhammers and saws are typical equipment used for this work.
- Manhole and drainage structure adjustment has been rescheduled to start this week from Spring St. working north. Jackhammers and saws are typical equipment used for this work.
- Guardrail crews will be completing work north of Grout Road.
- Ditching and general clean-up will occur from Summer St. north to the end of the project.
- New traffic signs will be installed in various areas of the project all week.

Elm St. parking will be closed off in active work areas this week. Parking will re-open as the work is completed.

Traffic - Travel will be reduced to one lane with alternating one-way traffic maintained by flaggers. Motorists can expect traffic delays all week.

Northfield St. Update

At least three active construction operations are expected on Northfield St. this week. Northfield St. will be reduced to one lane with alternating one-way traffic throughout the week. There are no planned road closures at this time.

Road reconstruction will continue from #39 Northfield St. towards Derby Drive. Crews are installing new underdrain and subbase stone material.

Sidewalk & Curb Installation – Crews will be working on setting new curbing along Northfield St. and installing new sidewalk between Prospect St. and Derby Drive. Sidewalk that extends across driveway entrances will be completed one-half at a time in order to maintain vehicle access during the cure period. The new sidewalk will have a 4-day cure period before vehicles can drive over it. In the event that a sidewalk across a driveway cannot be constructed one-half at a time, then a temporary access will be provided. Pedestrians will have access to use the sidewalk within a day of placing the new concrete.

Water Service Connections – As early as Wednesday (9/20), crews may start water service connections to the new system between #98 Northfield St. and #120 Northfield St..

Pedestrians & Cyclists – Flaggers will assist pedestrians and cyclists in navigating through areas where active construction is occurring. Pedestrians & cyclists may be held until it is deemed safe to move thru an area. Pedestrians are encouraged to plan for delays in getting through the project.

Traffic – Alternating one-way traffic is anticipated all week. Motorists are strongly encouraged to seek alternative routes using Derby Drive or Dog River Road during construction. Traffic delays of up to 10 minutes can be expected on Northfield St..

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates will be posted on www.roadworkupdates.com, The City of Montpelier's Front Porch Forum and Facebook Pages, Montpelier Alive's Facebook Page and Makeover Montpelier's Facebook Page.